EXTENSION OF TIME PROPOSAL

1	Name of work	Imprts to Roads / Drains / & other Developmental works in Thindlu Colony main roads, cross Roads in Ward no. 09
2	Amount of Work Portion 86,45,888/- + GST	98.50 Lakhs.
3	Estimated Cost	98.50 Lakhs
4	Name of contractor	KRIDL
5	Agreement No.	188 | 13.1.20.
6	No. and date under which work order issued	188 | 13.1.20
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	80 %.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	13.3.20 to 23.3.2020
15	Date of recommending time limit applied for	10 Days.
16	Whether the orginal application of the contractor is enclosed.	—
17	Balance of work remaining to be done	20 %.
18	Probable time required for completion of remaining work	24.3.20
19	Cost of work charged establishment charged on the work after the expairy of original period.	—
20	Whether notice as per clause of contract has been issued.	Yes
21	Remarks of the AEE and the daily rate of penalty proposed	EoT may be Approved.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.